INEEL SNF Dry Storage Project and DOE Standard Canister Status

presented to

The National Spent Nuclear Fuel Program **Strategy Meeting April 23-24, 2002**

presented by

R. O. Ramsey
INEEL SNF Program Manager
U. S. Department of Energy
Idaho Falls, Idaho
April 23, 2002

Standard Canister Status INEEL SNF Dry Storage Project and DOE

1.0 Privatized SNF Dry Storage Project

The Central Facility

Scope of the Contract

Contract Structure

Project Schedule

Procurement History

Project End Goals

Planning Assumptions

Project Status Project Issues

Summary

2.0 DOE Standard Canister

Purpose

2.22.3 Background

Status

Issues


The Central Facility Privatized SNF Dry Storage Project

SNF will be processed through this facility. central to INEEL plans for preparing SNF to leave The Privatized Handling and Dry Storage Facility is the States of Idaho and Colorado. Nearly all DOE


The facility will be capable of:

- 1. Receiving;
- 2. Handling;
- 3. Packaging into standard canisters;
- 4. Storing; and
- 5. Shipping SNF to the geological repository.

Spent Nuclear Fuel Dry Storage Project



SNFDSP Facility Section View



1.2 Scope of the Contract Privatized SNF Dry Storage Project

- The scope of this contract includes:
- Design;
- NRC Licensing;
- Permitting;
- Constructing; and
- Operating Facility.
- For the management of three specific candidate spent nuclear
- LWBR;
- Peach Bottom Cores 1 and 2; and
- TRIGA.
- The contract has options to add other fuels for processing and storage after the initial three fuels are complete

Contract Structure Privatized SNF Dry Storage Project

The contract phases

- submittal of the NRC license application Phase I-A is design, preparation and including the SAR (FFP)
- Phase I-B is NRC licensing (CPFF)
- Phase II is facility construction, operational testing and hot start-up (FFP)
- Phase III is Fuel Transfer and Storage (FFP)

1.0 1.4 **Project Schedule** Privatized SNF Dry Storage Project

																					â		Total	
	<u> </u>	June 30	 					 J	<u> </u>								 			-	-	7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	ise	Start (Phase
3 ,	June 29,										<u>i</u>									!	17		blete 1se	Complete (Phase
, -				Feb. 2			-																	Start
 						?	July 24														20		ive	Receive
······	·····				•••••			 	**************		<u>,2</u>	Nov. 21		4					i 		18	 	Submit License	Subn
		33.52											2,151		0			-			(%)		J	

^{*} Represents the number of months from the previous activity (i.e., the duration required to

Procurement History Privatized SNF Dry Storage Project

1. Major Procurement Events

- 12/92 Initial Feasibility Studies published.
- 11/94 Second Short Data Form submitted requesting 1998 LICP funding.
- 03/96 Mission Need Document for SNF DS Project.
- 06/96 Project validated as a 1998 LICP
- 01/97 DOE redefines acquisition strategy from standard LICP to a privatization procurement.
- 01/99 DOE releases RFP.
- 05/00 DOE awards contract to Foster Wheeler.
- 11/01 The license application was submitted to the NRC.
- 03/02 The NRC accepted the license application for formal review.

Procurement History (Continued) Privatized SNF Dry Storage Project

2. Major Reviews

•	•	•	•	•	•	•	•	•	•
07/99	09/98	06/98	03/98	08/97	02/97	07/96	06/96	04/96	06/94
Independent Cost Estimate 2	Readiness Review Report	Value Engineering Study	Independent Cost Estimate 1	Privatization Action Plan	Independent Review of CDR	Conceptual Design Report	Feasibility Study SNF DMS	Feasibility Study SNF DPC	Feasibility Study SNF DSP
US ACE	Lockwood Green	US ACE	US ACE	EM HQ Review	Fluor Daniel	INEEL M&O	Fluor Daniel	Fluor Daniel	Fluor Daniel

02/00 Project Audit

DOE-IG

Project End Goals Privatized SNF Dry Storage Project

- Conclude the terms of current contract: package three fuel types and place in facility dry storage.
- Evaluate contract: continue with FW or transfer ownership and license to DOE.
- (throughput and other capabilities; dry storage Evaluate facility capabilities for remainder of SNF capacity; lag storage; add rail spur).
- Settlement Agreement milestone date of 01/01/35. shipping to geological repository and meet Idaho Process additional SNF through facility and prepare for out through this facility.) (HLW may also be copackaged with SNF and shipped

Privatized SNF Dry Storage Project Planning Assumptions

- This facility is the focal point for meeting the terms of the Settlement Agreement and DOE's national obligations.
- the Idaho Settlement Agreement. Repackaging must be almost continuous from 2005-2035 to meet
- The INEEL will exhaust available dry storage by 2009.
- foreign SNF shipments. The State of Idaho will not prevent receipt of domestic and
- SNF Repository. DOE-ID is supporting a 2015 operational date for the National
- 9 Should the National SNF Repository open earlier – DOE-ID will be well placed to support an earlier operational date.

Privatized SNF Dry Storage Project **Project Status**

- 2001, ahead of schedule. License Application submitted to NRC on November 19,
- Foster Wheeler held formal meeting with NRC in December to present License Application overview
- The NRC accepted the license application for formal review on 03/14/02
- Authorization of payment for successful completion of Phase IA activities (\$61M) has been made.
- Design and permitting tasks continuing
- BBWI continuing development of shipping configurations.
- EM-1 comments being incorporated in the PEP.
- Preliminary designs complete by 09/02.
- NRC license acceptance expected 02/04.

- **Project Issues** Privatized SNF Dry Storage Project
- 1. Peach Bottom Cask and Shipping Information

from DOE to Foster Wheeler must still be developed. safety documentation and transfer plans for the fuel transfers configurations and detail on Peach Bottom Casks. Some design, **Issue:** Foster Wheeler has requested specific fuel shipment

anticipated RAIs. application. This information will be necessary to respond to commitments for completion of this information in their license develop all necessary information. Foster Wheeler has included Resolution: DOE is working with BBWI and Foster Wheeler to

- **Project Issues Privatized SNF Dry Storage Project**
- 2. LWBR Change

storage design which would not accommodate some LWBR fuel. Issue: Use of estimated LWBR heat load value resulted in

process is continuing. DCAA audit process is underway. requested problem LWBR seed and blanket fuel to be removed from the contract scope. Administrative contract change Resolution: To minimize potential project impacts, DOE

1.10 Summary Privatized SNF Dry Storage Project

Un-time construction and operation of this facility

- Provide appropriate and adequate management of all SNF within the INEEL.
- Provide the capability to receive all SNF types within the DOE complex.
- Provide adequate safe dry storage for all INEEL SNF SNF Repository). receipts (regardless of the operational date of the National

1.0 1.10 Summary (Continued) Privatized SNF Dry Storage Project

- 4. Provide loadout capability to the INEEL's EM and ANL-W/NE HLW programs.
- Provide reduced costs for SNF management (dry storage is > 4 times more cost efficient per MTHM).
- Answer the INEEL's national responsibilities by appropriately and adequately receiving, storing, and managing SNF from:
- a) 31 domestic shippers; and
- b) b) 18 foreign shippers.

1.10 Summary (Continued) **Privatized SNF Dry Storage Project**

- 6. Protect the INEEL's reciprocity agreements with other sites: a) 28 to the Oak Ridge Reservation -TN, and states. The DOE-ID currently plans to make approximately 183 truck shipments of SNF and nuclear material to other b) 155 to the Savannah River Site - SC.
- 7. Answer the INEEL's international responsibilities with under the DOE NWNpP CFRR SNF FEIS (05/96). regard to the national non-proliferation policy as established
- Provide successful completion of: a) Idaho Settlement Agreement commitments; and b) Colorado Agreement commitments.

1.10 Summary (Continued) Privatized SNF Dry Storage Project

Note impacts to domestic and foreign clients:

- Settlement Agreement, the INEEL could not regain its number of shipments per year is limited under the The effects of any delay are likely permanent (as the receipt schedule).
- suspension of receipts). associated compensatory measures imposed during the oversight, maintenance, safeguard & security elements, and Increased costs to these clients (current and new storage,
- and 7 more have indicated a desire to do so. indicated facilities will be shut down upon transfer of SNF, Shutdown of facilities is prevented. Eleven clients have
- shutdown. The NRC requires timely defueling of reactors upon

2.0 DOE Standard Canister 2.1 Purpose

The standardized canister will:

- Provide a safe storage package (resistant to credible accident
- A single management configuration for efficient handling, storage scenarios) for all SNF types and conditions,
- By virtue of its robust design, reduce the need for extensive characterization of contents, currently plaguing the TRU program, and transportation at the sending and receiving locations,
- Meet the requirements of paragraph F.4 of the Idaho Settlement NEPA analysis shall be completed by April 30, 1999."* Purpose Canisters (MPCs) or comparable systems to prepare spent fuel outside Idaho;" and that "The Record of Decision on the fuel located at the INEL for shipment and ultimate disposal of such Agreement requiring that "DOE and the Navy shall employ Multi-

^{*}Record of Decision published as 64 FR 23825 - May 4, 1999.





FIGURE 4.2-15 ISF Canister



Background

April 1993 created to create and carry out the national SNF The Office of Spent Fuel and Special Projects program.

April 1993 First DOE SNF Workshop convened.

May 1995 DOE SNF EIS promulgated.

Oct 1995 Idaho Settlement Agreement is achieved.

Oct 1995 laboratory for management of DOE's SNF." EM-1 designated the INEEL as "the lead site

.2 Background (Continued)

June 1996

Strategy for the Treatment, Packaging, and RRSNF Task Team published: Technical Disposal of Aluminum-Based SNF.

- Comprised of EM multi-site, NR, and OCRWM representation.
- Evaluated 11 SNF management options.
- Recommended direct co-disposal of SNF with management. simplest and most cost effective method of HLW in uniform, or standard canister as the

2 Background (Continued)

March 1997 The INEEL SNF Task Team published: Technical Strategy for the Mangement of INEEL

- Comprised of EM multi-site, ANL-W, and OCRWM representation.
- Evaluated INEEL SNF types, facilities, constraints. Devised a path forward
- and MEU fuel." Recommended "development of standard canister designs suitable for disposal of HEU

Sept 1998 standard canister. Agreement establishing roles and responsibilities EM and OCRWM sign a Memorandum of WRT SNF and the design and use of a DOE

2 Background (Continued)

March 1999 System for the Management of DOE Spent In response to Idaho Settlement Agreement paragraph F.4, INEEL publishes the NEPA analyses: Supplement Analysis for a Container Nuclear Fuel Located at the INEEL.

April 1999 determined that the INEEL shall use Multi-DOE issues the Record of Decision, wherein it is standard canister. outside Idaho. This MPC is described as a systems to prepare spent fuel located at INEL for shipment and ultimate disposal of such fuel Purpose Canisters ("MPCs") or comparable

2.3 Status

- The 90% design review is scheduled for 05/22/02
- FWENC has recommended several modifications to the preliminary design performed by the NSNFP team:
- Head design,
- Canister plug,
- Added support to the impact plate internal to the canister, and
- Added backing ring to the point of attachment (weld) of the head to the body.
- FWENC has requested changes to ASME codes to allow the **purposes** canister to be end stamped for transportation and storage

Issue

DOE Standard Canister Design Change Request

clarifications to ASME codes. Issue: Design process has resulted in Foster Wheeler requesting changes to some canister design parameters, and

approved the code case in January 2002. Final publication is Resolution: Resolution of the ASME transportation code issue changes to the canister design and fabrication continue coordinated with Foster Wheeler. The ASME Committee was pursued through a code case developed by the INEEL and pending. Discussions to resolve Foster Wheeler's desired