INEEL SNF Program Status

National Spent Nuclear Fuel Program Strategy Meeting

M. V. Willcox
Department of Energy - Idaho
November 6, 2000





INEEL Spent Fuel Program Objectives

- 1. Safely manage current inventory
- 2. Consolidate spent fuel storage areas and achieve interim dry storage
- 3. Support domestic, foreign, and naval spent fuel receipts
- 4. Prepare for final disposition by making spent fuel road-ready



INEEL SNF Program Strategies

- 1. License new SNF facilities by the Nuclear Regulatory Commission
- 2. Integrate INEEL SNF with the DOE repository program
- 3. Develop technology in conditioning, characterization and packaging areas
- 4. Implement Quality Assurance Program aligned with DOE/RW-0333P for non-licensed activities





INEEL SNF Program Activities

- •ID-SNF-102 Integrated SNF Program M. Willcox
- •ID-SNF-103 Emptied SNF Facilities R. Ramsey
- •ID-SNF-104N Construct New Facilities B. Beller
- •ID-SNF-105 Dry Transfer and Storage Project F. Schwartz





FY 2000 Accomplishments

- 1) SA MS E.7 Empty fuel from CPP-603 basins
- 2) SA MS F.2 Commence spent fuel loading into dry storage
- 3) Continued TMI-2 transfers
- 4) Received shipments: 33 naval and 15 ATR 1 UK FRR



FY 2000 Accomplishments (continued)

- 5) Awarded contract to Foster Wheeler for private dry storage facility
- 6) Completed ISMS verification at INTEC and TAN
- 7) Established RW-0333P based QPP for non-licensed spent fuel activities
- 8) Integrated scheduling fuel/facility process flow



Major Milestones

	Planned	
FACILITIES	Out By	Revised
1. CPP-603 underwater		
basin storage	12/31/00	04/28/00
2. CPP-666 basin storage	09/30/06	2011
Navy fuel out by	09/30/11	2009
3. TAN underwater pool	09/30/06 a	09/02
Dry pad storage	2015 b	2018
4. CPP-749 Dry Storage		
Facility	09/30/11	2009*
5. IFSF (CPP603 dry side)	12/29/23	2034

a fuel out; b close; * maybe





Major Milestones (Continued)

	Planned	
FACILITIES	Out By	Revised
6. DOE Dry Storage Facility	03/31/99 с	NC
CPP-1774	01/01/35	
7. Privatized Dry Storage	07/01/03 c	6/05
Facility	01/01/35	NC
8. Fort St. Vrain ISFSI	09/30/27	NC



c operational; NC no change;



Other Work

- GTI Detection of Enriched Uranium
 - Texas A&M & KSU measurements
 - Salazar, Mexico visit in FY 2001
- NRC Dry Cask Storage Characterization
 - Transfer rods from TAN to ANL-W
 - Measure fuel





Planned Activities FY 2001

- 1) Meet SA milestone Complete TMI-2 transfers to new storage by 06/01/01 5 of 29 complete
- 2) Complete ATR cooling study
- 3) Plan off-site receipts
 Receive and store WV spent fuel
 Begin SRS transfer study
 Develop OR fuel tools
 Receive FRR from Germany



Planned Activities FY 2001 (Continued)

- 4) Investigate epoxy work and LOFT conceptual design
- 5) Commence MTR/PBF fuel relocations
- 6) Turnover CPP-603 basins to Deactivation
- 7) Pass audit of QPP aligned with RW-0333P requirements





NEEDS - To Be Provided by NSNF Program

Negotiate a final SNF receipt requirements with YMO

- Physical packaging requirements for transportation
- Characterization requirements
- Documentation requirements

Help determine complex-wide SNF receipt requirements

Help develop treatment alternatives for problematic SNF

Help champion a reasoned approach to proposed requirements for safeguarding irradiated nuclear fuel that is not self-protecting.

